

DDOT PROJECT: DCKA-2016-B-0040
 FMCC PROJECT NO.: 10448
 TWO WEEK LOOK-AHEAD: 11/13/2017

ACTIVITY	LOCATION	PHASE	PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES														
			Monday, November 6, 2017	Tuesday, November 7, 2017	Wednesday, November 8, 2017	Thursday, November 9, 2017	Friday, November 10, 2017	Saturday, November 11, 2017	Sunday, November 12, 2017	Monday, November 13, 2017	Tuesday, November 14, 2017	Wednesday, November 15, 2017	Thursday, November 16, 2017	Friday, November 17, 2017	Saturday, November 18, 2017	Sunday, November 19, 2017	Monday, November 20, 2017	Tuesday, November 21, 2017	Wednesday, November 22, 2017	Thursday, November 23, 2017	Friday, November 24, 2017	Saturday, November 25, 2017	Sunday, November 26, 2017	
CONTINUE FURNISH AND INSTALL MAINTENANCE OF TRAFFIC		PHASE IA																						
CONTINUE DEMOLISHING THE MEDIAN @ THE BENNING RD BRIDGE & FURNISH THE BASE FOR RELOCATING THE CRUSH CUSHION		PHASE IA																						
15" PCCP PORTION OF BASIN CONNECT PIPE BETWEEN EXMH-72 TO I-63 & I-75		PHASE IA																						
CONTINUE ELECTRICAL WORK DUCK BANK BETWEEN ELECTRICAL		PHASE IA																						
F/I 15" PCCP BASIN CONNECT PIPE BETWEEN EXMH-69 TO I-62 & TD-7 & I-74		PHASE IA																						
F/I SWER MANHOLWE 23-A DEPENDS ON RESOLVING THE CONFLICT	NIGHT AND WEKEND	PHASE IA																						
REBUILD EXMH-69 & EXMH-72		PHASE IA																						
BACKFILL EXMH69 & EXMH-69 WITH BASIN CONNECT		PHASE IA																						
F/I CATCH BASIN I-51	NIGHT AND WEKEND	PHASE IA																						

KEY:	
NON WORKING DAYS	
WORKING DAYS	