DDOT PROJECT: DCKA-2016-B-0040 FMCC PROJECT NO.: 10448

NON WORKING DAYS
WORKING DAYS

TWO WEEK LOOK-AHEAD: 06/11/2018R

TWO WEEK LOOK-AHEAD: 06/11/2018R																								, ,
ACTIVITY	LOCATION	CREW	PHASE																					
				PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES													
/I 15" BASIN CONNECT EXMH72-I-75 & BACKFILL	NIGHT AND WEKEND-	OMNI	PHASE 1A																					
/I 8" WATER LINE BETWEEN STA 3+66.5 - STA 5+98 MINNESOTA AVE	NIGHT AND WEKEND-	OMNI	PHASE 2A																					
/I I-108, I-109 , I-110, I-111, I-112, I-115 & BACKFILL	NIGHT AND WEKEND-	OMNI	PHASE 2A																					
/I 15" BASIN CONNECT PIPE-MH38-I-109,EXMH37-I-110,EXMH37-I-111,MH41-I-112,MH42-I-115 & BACKFILLE	NIGHT AND WEKEND-	OMNI	PHASE 2A																					
/I ELECTETRICAL CONDUIT-MH38-MH39 ,MH39-(L82 &L83)	NIGHT AND WEKEND-	FMCC- CREW1	PHASE 4																					
/I ELECTETRICAL CONDUIT-MH39-MH40-MH41 & LATERIAL	NIGHT AND WEKEND-	FMCC- CREW1	PHASE 4																					
/I CURB & GUTTER, WCR & DRIVEWAY @ MINNESOTA AVE EASTSIDE STA 131+80 - STA 134+00	DAY/WEEKEND	FMCC- CREW2	PHASE 2A																					
F/I CURB & GUTTER, WCR & DRIVEWAY @ MINNESOTA AVE EASTSIDE STA 134+00 - STA 138+50 +	DAY/WEEKEND	EMCC-	PHASE 2A																					
/I FIBER PEPCO DUCTBANK FROM PEPCO MH #816386 @ STA 157+25 -PEPCO MH#1 @ NANNIE IELEN BLVD	DAY/WEEKEND	EMCC-	PHASE 2A																					
OADWAY EXCAVATION+DRAINABLE AGG BASE+GAB+ASPALT -STA 205-STA 203+50 BENNING RD	DAY/WEEKEND	FMCC- CREW1	PHASE2																					
/I CURB & GUTTER & DRIVEWAY @ BENNING RD EAST SIDE STA 204+50 Bus stop @ sta 203+50 STA 03+00	DAY/WEEKEND	FMCC- CREW2	PAHAS SA																					
KEY:				_																		•		