DDOT PROJECT: DCKA-2016-B-0040 FMCC PROJECT NO.: 10448

WORKING DAYS

TWO WEEK LOOK-AHEAD: 06/18/2018R

TWO WEEK LOOK-AHEAD: 06/18/2018R																								
ACTIVITY	LOCATION	CREW	PHASE	and the interior is the interior of the control of													2018 June 20							
			i	PREVIOUS WEEK ACTIVITIES					UPCOMING WEEK ACTIVITIES															
F/I *" WATER LINE, GATE VALVES & FH @ STA 2+54 , STA 2+72 & HAYES ST	NIGHT AND WEKEND-	OMNI	PHASE 1A																					
F/I I-108, I-109 , I-110, I-111 & BACKFILL	NIGHT AND WEKEND-	OMNI	PHASE 4																					
F/I CURB & GUTTER, WCR & DRIVEWAY @ MINNESOTA AVE EASTSIDE STA 134+80 - STA 136+00	DAY/WEEKEND	FMCC-2	PHASE 4																					
ROADWAY EXCAVATION+DRAINABLE AGG BASE+GAB+ASPALT -STA 205-STA 203+50 BENNING RD	DAY/WEEKEND	FMCC 1&2	PHASE 4																					
F/I ELECTETRICAL CONDUIT-MH39-MH40-MH40 & LATERIAL	NIGHT AND WEKEND-	FMCC -1	PHASE 2A																					
F/I , I-112, I-115 & BACKFILL	NIGHT AND WEKEND-	OMNI-2	PHASE 4																					
F/I 15" BASIN CONNECT PIPE-MH38-I-109,EXMH37-I-110,EXMH37-I-111,MH41-I-112,MH42-I-115, & BACKFILLE	NIGHT AND WEKEND-	OMNI-1	PHASE 4																					
F/I MH45 , MH46	NIGHT AND WEKEND-	OMNI-2	PHASE 4																					
F/I ELECTETRICAL CONDUIT-MH40-MH41 & LATERIAL	NIGHT AND WEKEND-	FMCC- CREW1	PHASE 2																					
F/I CURB & GUTTER, WCR & DRIVEWAY @ MINNESOTA AVE EASTSIDE STA 136+80 - STA 138+50 & BACK CURB FROM STA 138+50-STA 134+00 & REBUILD LANDING & STAR @ STA 130+80 EAST	DAY/WEEKEND	FMCC- CREW2	PHASE 4																					
CONTINUE F/I FIBER PEPCO DUCTBANK FROM PEPCO MH #816386 @ STA 157+25 -PEPCO MH#1 @ NANNIE HELEN BLVD	DAY/WEEKEND	FMCC- CREW3	PHASE 5																					
KEY:																								
NON WORKING DAYS																								