

DDOT PROJECT: DCKA-2016-B-0040  
 FMCC PROJECT NO.: 10448  
 TWO WEEK LOOK-AHEAD: 08/6/2018R

ACTIVITY	LOCATION	CREW	PHASE	PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES																
				Monday, July 30, 2018	Tuesday, July 31, 2018	Wednesday, August 1, 2018	Thursday, August 2, 2018	Friday, August 3, 2018	Saturday, August 4, 2018	Sunday, August 5, 2018	Monday, August 6, 2018	Tuesday, August 7, 2018	Wednesday, August 8, 2018	Thursday, August 9, 2018	Friday, August 10, 2018	Saturday, August 11, 2018	Sunday, August 12, 2018	Monday, August 13, 2018	Tuesday, August 14, 2018	Wednesday, August 15, 2018	Thursday, August 16, 2018	Friday, August 17, 2018	Saturday, August 18, 2018	Sunday, August 19, 2018			
F/I HOUSE CONNECTIONS @ MINNESOTA AVE HOUSES (3937 & LOT 153)	NIGHT AND WEKEND-	OMNI-1	PHASE 4			X	X	X	X		X	X	X	X	X	X		X	X	X	X	X	X				
F/I 15" PCCCP PIPE MH50 -MH51 & MH51-EXMH57, I-82	NIGHT AND WEKEND-	OMNI-1	PHASE 4								X	X	X	X	X	X		X	X	X	X	X	X				
R/I 12" WATER SERVICE LINE @ STA 6+78-STA 6+85, FH #06093 @ CHLORINATION TEST @ 8" WATER MAIN BETWEEN STA K9-STA 0+10 TO K12 STA 5+95	NIGHT AND WEKEND-	OMNI 2	PHASE 4						X		X	X	X	X	X	X		X	X	X	X	X	X				
F/I UNDERDRAIN PIPE & CONCRETE MOW STRIP STA 138+50 - STA 141+00 - SCHOOL	DAY/WEEKEND	FMCC 2	PHASE 4				X	X	X		X	X	X	X	X	X		X	X	X	X	X	X				
F/I GRANITE CURB & GUTTER FROM STA 124+00 - STA 128+00 WITH L WALL FOR BIORETENSION CELLS	DAY/WEEKEND	FMCC 2	PHASE 4																								
F/I MH53, MH54 & 18" PCCP PIPE BETWEEN KH52-MH54	NIGHT AND WEKEND-	OMNI 1	PHASE 2																								
F/I INLETS -,I-79, I-81 ,I-78, I-61,I-62 & I-69 & BASIN CONNECT	NIGHT AND WEKEND-	OMNI 1	PHASE 2 & 4																								
F/I ELECTRICAL CONDUIT - LATERALS MINNESOTA AVE NORTH OF BENNING RD	NIGHT AND WEKEND-	OMNI 3	PHASE 2 & 4																								
CONTINUATION OF EXCAVATE & F/I FIBER PEPSCO DUCTBANK FROM PEPSCO -WMATA - NORTH SIDE	DAY/WEEKEND & NIGHT	FMCC 3	PHASE 5																								
F/I GRANITE CURB, GUTTER & EXPOSE AGG SIDEWALK STA 124+00 - 126+00 & STA 17+50 - SERVICE RD	DAY/WEEKEND	FMCC 1	PHASE 2																								
EXCAVATE F/I 20" WATER LINE STA 133+75-STA 134 LINE & TIE-IN, TIE IN K6-STA 0+55 & TIE IN @ STA 133+00 - TOL BE SCHEDULE	NIGHT AND WEKEND-	OMNI 2	PHASE 1																								
KEY:																											
DAYS HAVE HOLIDY OR WEKEND																											
DAYS HAVE ACTIVITIES DONE				X																							
NON SCHEDULED																											
WORKING DAYS																											