

DDOT PROJECT: DCKA-2016-B-0040
 FMCC PROJECT NO.: 10448
 TWO WEEK LOOK-AHEAD: 03/12/2018

ACTIVITY	LOCATION	PHASE	DATE																											
			Monday, March 5, 2018	Tuesday, March 6, 2018	Wednesday, March 7, 2018	Thursday, March 8, 2018	Friday, March 9, 2018	Saturday, March 10, 2018	Sunday, March 11, 2018	Monday, March 12, 2018	Tuesday, March 13, 2018	Wednesday, March 14, 2018	Thursday, March 15, 2018	Friday, March 16, 2018	Saturday, March 17, 2018	Sunday, March 18, 2018	Monday, March 19, 2018	Tuesday, March 20, 2018	Wednesday, March 21, 2018	Thursday, March 22, 2018	Friday, March 23, 2018	Saturday, March 24, 2018	Sunday, March 25, 2018							
			PREVIOUS WEEK ACTIVITIES														UPCOMING WEEK ACTIVITIES													
F/I 18 INCH PCCP STORM DRAIN FROM EXMH-68 -MH27-MH29 -MH30)	NIGHT AND WEKEND-	PHASE IA	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working		
F/I INLETS 75,74,72,69,68 & 64 @ MINNESTOA AVE	NIGHT AND WEKEND-	PHASE IA	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	
F/I 12 INCH DI WATER MAIN @ K4-STA 0+00 TO K52 STA 4+32 MINNESOTA AVE	NIGHT AND WEKEND-	PHASE IA	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	
F/I DUCK BANK - ELECTRICAL CONDUIT TRAFFIC SIGNAL MHS - (D - E - F) CROSSING BENNING	DAY	PHASE IA	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	Working	
KEY:																														
NON WORKING DAYS																														
WORKING DAYS																														