DDOT PROJECT: DCKA-2016-C-0040
FMCC PROJECT NO.: 10448
TWO WEEK LOOK-AHEAD: 05/14/2018

ACTIVITY	LOCATION	PHASE	Monday, May 14, 2018	Tuesday, May 15, 2018	Wednesday, May 16, 2018	Thursday, May 17, 2018	Friday, May 18, 2018	Saturday, May 19, 2018	Sunday, May 20, 2018	Monday, May 21, 2018	Tuesday, May 22, 2018	Wednesday, May 23, 2018	Thursday, May 24, 2018	Friday, May 25, 2018	Saturday, May 26, 2018	Sunday, May 27, 2018	Monday, May 28, 2018	Tuesday, May 29, 2018	Wednesday, May 30, 2018	Thursday, May 31, 2018	Friday, June 1, 2018	Saturday, June 2, 2018	Sunday, June 3, 2018
			PREVIOUS WEEK ACTIVITIES							UPCOMING WEEK ACTIVITIES													
CB-101,102,103,108 & BASIN CONNECT PIPE, ENCASED CONCRETE & BACKFILL - CREW1	NIGHT AND WEKEND-	PHASE IA																					
F/I INLET I-109 , I-110, I-111, I-112,115 & I-131 BASIN CONNECT-MH41-MH42 -CREW2 & BACKFILL	NIGHT AND WEKEND-	PHASE 1A																					
PRESSURE TEST STA 6+54 - 11+45	DAY	PHASE 2A																					
F/I STREET LIGHT FOUNDATION & LATERALS L81, L83, L85, L87, L89, L91 & L93	DAY	PHASE 2A																					
F/I CURB & GUTTER,DRIVEWAY & SIDEWALK @ MINNESOTA AVE EASTSIDE STA 131+80 - STA 138+50	DAY	PHASE 2A																					
PERPERATION - TIE IN @ SE CORNER OF BENNING RD & MINNESOTA AVE-DEPENDS ON DC WATER TRENCH APPROVAL	DAY	PHASE 1A																					

KEY:
NON WORKING DAYS
WORKING DAYS